

Progress Update

Karnali Province

Raskot, Kalikot

Date: 22 February 2026

Asset Monitoring Dashboard – Raskot

All MR Team IVQA MoFAGA BEK

File Share Export Explore Subscribe Set alert Copilot

LIS
LISP DASHBOARD

Copilot

Asset Monitoring Dashboard

PROJECT BASIC

CONSTRUCTION WORK

FINANCIAL MANAGEMENT

DATASHEET

LISP Annual Reporting Dash...

LISP FIELD MOVEMENT TRA...

Go back

FISCAL YEAR
 2025-26

PROVINCE
 Lumbini
 Karnali

SOURCE
 Redbook
 Surplus

SCHEME
All

NAME OF LG
Shey Phoksundo RM
Raskot Mun
Naumule RM
Nalgad Mun
Mugum Karmarong RM
Mudkechula RM
Kharpunath RM
Kaika RM
Jagadulla RM
Gurans RM

PID	Name of Project
K104	Vid irrigation cannel upgrading and construc
K107	Paneri irrigation cannel upgrading and construc
K108	Nagarpalika-Deuramali road upgrading
K105	Installation of alternativ energy-based solar str lights in RCP Bazaar an municipal areas and

CONSTRUCTION PROGRESS

6

PROJECTS

FEASIBILITY STUDY

6

ENVIRONMENT STUDY

6

DESIGN & COST ESTIMATE

6

CONSTRUCTION STATUS

Not started	1
Ongoing	5
Completed	

DPR

Draft	1
Completed	1
Approved	5

BID NOTICE

6

CONTRACT AWARD

5

H&S RISK RATING

Medium	2
Low	4

ACTUAL EXECUTION

Contractor	3
UC	2

WORKER'S INSURANCE

4

PRE-CONSTRUCTION TRAINING

5

H&S TRAINING

5

EXECUTION RISK RATING

High	
Medium	1
Low	6

QA / QC

(Blank)

WORK COMPLETION CERTIFIC...

(Blank)

O&M PLAN

(Blank)

PROJECT HANDOVER

(Blank)

Filters

Feasibility Study
 Yes

Environment Study
 Yes
 (Blank)

Design & Cost Estimate
 Yes
 (Blank)

DPR
 Approved
 Completed
 Draft

Contract Award
 Yes
 (Blank)

QA / QC
All

Work Completion Certi...
All

Summary of Project Status

<i>P.ID</i>	<i>Name of Schemes</i>	<i>Allocated Budget</i>	<i>Co-Financing Ratio (LG/LISP)</i>	<i>Surplus budget</i>	<i>Physical Progress</i>	
K104	Bhid Irrigation Canal upgrading & Construction Project	50,00,000	60/40	1,019,366.28	70%	ongoing
K105	Installation of alternative energy-based solar street lights in RCP Bazaar and municipal areas and construction of RAMP to assist people with disabilities	49,50,000	80/20	2,678,576.73	0%	Not Awarded
K106	Bangri Irrigation Canal upgrading & Construction Project	37,50,000	60/40	139,442.06	90%	
K107	Paneri Irrigation Canal upgrading & Construction Project	35,00,000	60/40	161,969.32	35%	Ongoing
K108	Nagarpalika to Dewaramalika Road Re-Construction Project Work	132,50,000	80/20	7,165,289.58	25%	Halted
K109	Bakharkoti-Namuna Basti to Tamakot Road Re-Construction Project Work	75,00,000	80/20	4,245,893.34	10%	Halted
Total		3,69,50,000		15,410,537.31		



Bhid Irrigation Canal



Bangri Irrigation Canal



Paneri Irrigation Canal



Nagarpalika- Dewarmalika Road



Bakharkoti-Namuna basti Road



Nagarpalika to Gautu Road



Status of Additional Projects (Surplus Budget)

P.ID	Name of Schemes	Allocated budget	Co-Financing Ratio	Progress		
				Physical	Status	Remarks
1	RCP bazaar to Gautu Road upgrading	6500000	80/20	80%	ongoing	Agreement Not Done
2	Nagarpalika to ward no 8-road upgrading	4000000	80/20	10%		Agreement not done (estimate to be revised as per budget)
3	Bhid irrigation canal (Next chainage)	1035000	60/40	0	Survey Complete	UC not formed
4	Bangri Irrigation Canal (Next chainage)	1000000	60/40	0	Survey Complete	UC reformation not done
5	Installation of hymax street solar light (Hymax)	1000000	80/20	0	Not Started	Bidding process not started
6	Bakharkoti-Namuna Basti to Tamakot Road (Next Chainage)	1533000	46/54	0	ongoing	UC not formed
7	Paneri Irrigation Canal	1100000	60/40	100%	completed	UC reformation not done
8	Setikot Irrigation Canal	667000	60/40	0	Not started	UC not formed (survey not completed)
Total		16835000	Note: NRS. 15,81,000 need to add from LG			

Irrigation-4

Hymax Light -1



Road upgrad-3

Bullets to be discussion

Issues

1. **Two project progress status is very low and could not be complete till March** (Nagarpalika to Dewaramalika Road, Bakharkoti-Namuna Basti road)
2. **Misunderstanding on Purchase request/ Purchase Order/ GRN/ Store Entry/ Asset entry in PAMS/ Documentation etc.....**
3. **Delay to Release LOI of Street Light**
4. **Surplus project speedup**
5. **Preparation of APP**
6. **Repair maintenance fund account**
7. **Advance irregularities NRs 7,80,000 (Previous year)**

Way foreword

1. **Coordination and follow-up to contractor from LG/LISP**
2. **Discussion in team for the common understanding**
3. **Releasing LOI as soon as far possible and need to regular follow-up to complete within March.**
4. **LG initiate to prepare APP from All section**
5. **Initiate to prepare APP by all the section of municipality**
6. **open repair maintenance fund account coordinating with KoLeNiKa**
7. **LG need to proceed for legal action for clearing advance irregularities within June 2026**

Immediate Action: Action Plan to Resolve the issues

Thank you